



انرجو بروجيكت انتل ش.م.م. ENERGOPROJEKT ENTEL LLC

Fax: 24 590 113

Date: 20th December, 2011

To: Mr. Deepak Seru
Project Manager
M/s Al Ansari Trading Enterprise LLC,
P.O. Box 1832, P.C. 112, Ruwi,
Sultanate of Oman

Ref No.: EPE-AA-E020/2009-471

Pages: 1

RECEIVED
20 DEC 2011

After Compliments,

BY: _____

Project: Construction of the Sewerage System for Coastal
Darsait, Aynt, Wadi Kabir and Hamriya Sub-catchments
(Contract No: HAYA/E020/2009)

Subject: Thrustboring and microtunnelling
(subcontractor Power Links International)

Reference: HAYA/C316/T/Site/EP/872 dated 11th Dec 2011
HAYA/C316/T/Site/EP/875 dated 20th Dec 2011

With reference to your proposal for subcontractor for thrust-boring & micro-tunnelling works please be advised that we do not have objection to your proposal and therefore it is approved.

Please make sure that safety measures will be implemented as per Contract requirements including getting NOCs from concerned Authorities.

Prior to micro-tunnelling works, the subcontractor shall advise in advance which type of pipes will be utilized.

This is for your information and necessary action.

Yours Faithfully,
For **Energoprojekt-Entel LLC**

D. Tomic

Dusko Tomic,
Resident Engineer
Cc: Haya Water, Project Manager

Al Ansari Trading Enterprise LLC Project : Wadikabir Network			
Date :		Time :	
Distribution			
Design.	Action	Info	Sign.
EV		✓	✓
GM		✓	0
PM		✓	
BE	✓	✓	
PL		✓	
DS		✓	
DL		✓	



انرجو بروجيكت انتل ش.م.م.
ENERGOPROJEKT ENTEL LLC


Fax: 24 590 113

Date: 11 February, 2012

To: Mr. Deepak Seru
Project Manager
M/s Al Ansari Trading Enterprise LLC,
P.O. Box 1832, P.C. 112, Ruwi,
Sultanate of Oman

Ref No.: EPE-AA-E020/2009-498

Pages: 1



After Compliments,

BY:

Project: Construction of the Sewerage System for Coastal
Darsait, Aynt, Wadi Kabir and Hamriya Sub-catchments
(Contract No: HAYA/E020/2009)

Subject: Pipe jacking method statements

Reference: HAYA/C316/T/site/EP/906 dated 25.01.2012.
HAYA/C316/T/site/EP/910 dated 28.01.2012.

With reference to above mentioned documents please be informed that proposed method statements are acceptable subject to following comments:

1. Sending and receiving pits have to be secured from soil collapsing as per requirement (shoring, step cutting or similar).
2. Dewatering might be required at certain locations.
3. Monitoring road levels during pipe jacking is necessary to ensure there is no settlement

The Contractor is suggested to start with shorter length and/or smaller diameter pipes in order to get familiar with soil and site conditions.

This is for your information and further action.

Yours Faithfully,
For Energoprojekt-Entel LLC

Dusko Tomic,
Resident Engineer
Cc: Haya Water, Project Manager

Al Ansari Trading Enterprise LLC Project : Wadikabir Network			
Date :		Time :	
Distribution			
Desig.	Action	Info	Sign.
EVP			
GM	✓	✓	Ø
PM	✓	✓	
PL		✓	
SE		✓	
AC		✓	